

nSDC/1/2017-KSITM

Date: 11/05/2018

QUOTATION NOTICE

Kerala State IT Mission inviting sealed quotations from different vendors for the shifting and installation of 82.5 KVA Diesel Generator set at Network Operating Centre, Kinfra, Kazhikode. Sealed quotations to be submitted to The Director, Kerala State IT Mission on or before 17/05/2018-03.00 pm and the same will be opened at 03.30 pm on the same date at Kerala State IT Mission. Details of the work are as follows,

Work Details

Sl.No	Description	Unit	Qty
1	Civil works (Foundation and plinth work) for the installation of DG SET at the new location as per industry standards	LS	
2	Shifting of DG Set from the existing location and installation of the same at a new location (30 M away from existing Location	LS	
3	<u>Pipe earthing</u> Supply and labour charges for providing efficient pipe earthing arrangements as per IS 3043	Nos.	4
4	Cable termination and dismantling works including excavation of cable trench.	LS	
5	Roofing works for the DG set using Existing Materials	LS	
6	Supply and fixing of Exhaust gas piping of suitable diameter for 82.5 KVA DG Set with necessary bends, supports and clamps, anti vibration mountings, insulation, wire mesh & aluminium cladding etc.	Metre	25
7	25X3 MM copper strip For Supply and labour charges for Laying in ground /clamping on tray /wall & giving terminations with necessary cu sockets, brass nuts & bolts for the following copper/strip wires for effective earthing of earth pits, panels, generator.	Metre	70

* Final payment will be made based on actual quantity/measurements of materials/works and will be released upon successful Acceptance Test.

Director